



Project: MEA project and tende  
Date: 24/09/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	2019				2020				2021							
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
30		Fulfilment of Performance Bank Guarantee	0 days	18/06/18	18/06/18		18/06														
31		Transfer of Local Area Development Fee	0 days	18/06/18	18/06/18		18/06														
32		Signing of GSA	0 days	27/06/18	27/06/18		27/06														
33		Transfer of land title and physical possession to the Project Company	0 days	17/07/18	17/07/18		17/07														
34		Fulfilment of Performance Bank Guarantee	0 days	01/08/18	01/08/18		01/08														
35		Application to PRSC for a license; Issue of License by PRSC	0 days	01/08/18	01/08/18		01/08														
36		Signing of PPA with ENA	0 days	16/08/18	16/08/18		16/08														
37		Authorizations and Permitting	161 days	27/06/18	04/12/18																
38		FC Conditions Precedents	0 days	16/12/19	16/12/19																
39		Approvals clearances	0 days	16/12/19	16/12/19																
40		<b>Technical phase</b>	1331 days	25/04/18	15/12/21																
41		<b>Soil Surveys</b>	70 days	25/04/18	03/07/18																
51		<b>Equipment selection</b>	555 days	25/04/18	31/10/19																
95		<b>Selection of EPC Contractor</b>	157 days	25/04/18	28/09/18																
107		<b>Due Diligence</b>	444 days	29/09/18	16/12/19																
108		Technical DD	86 days	14/09/19	08/12/19																
109		ESMS DD	60 days	10/09/19	08/11/19																
110		Insurance DD	15 days	29/09/18	13/10/18																
111		Legal DD	65 days	15/08/19	18/10/19																
112		Tax/Accounting DD	65 days	15/08/19	18/10/19																
113		Model Audit	65 days	15/08/19	18/10/19																
114		DD complete	0 days	08/12/19	08/12/19																
115		Financial Close	8 days	09/12/19	16/12/19																
116		<b>Construction PV Plant</b>	730 days	17/12/19	15/12/21																
117		<b>Owners Engineers appointment</b>	88 days	17/12/19	13/03/20																
134		<b>Detailed Engineering and Design</b>	165 days	14/03/20	25/08/20																
141		<b>Procurement</b>	491 days	24/03/20	27/07/21																
146		<b>Interconnection works</b>	247 days	25/09/20	29/05/21																
151		<b>Works on Project Site and Final permits</b>	330 days	20/01/21	15/12/21																

Project: MEA project and tende  
Date: 24/09/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			